STATUS REPORT ON MAJOR ROAD IMPROVEMENT PROJECTS LOCATED IN HENRICO COUNTY
(County and State Projects)
November 2012

Henrico County Projects			
ROAD NAME	**FROM**	**TO**	**COMMENTS**
Carolina Avenue	Laburnum Avenue	Azalea Avenue	This project consists of a a four (4) lane road with turn lanes and flush median. Construction is on hold pending the securing of future funding sources.
Cedar Fork Road (Bridge)	0.25 mile west of Arthur Ashe Elementary School	Arthur Ashe Elementary School	Final bridge design contract has been awarded and design is underway. The construction phase of the project is currently on hold.
Charles City Road	Laburnum Avenue	1000' E of Monahan Road	This project consists of a four (4) lane divided roadway with curb & gutter. Design contract was signed on December 14, 2005. This project has been divided into phases to accommodate funding constraints. Initially, Charles City Rd will be improved from Lisle Rd to Lewis Rd, which will encompass the intersection improvements for I-895 Airport Connector and Airport Dr. This portion is anticipated to be constructed by July 2013. Remaining phases of this project are subject to funding availability.
Dabbs House Road	Nine Mile Road	Creighton Road	This project consists of a four (4) lane undivided road with curb and gutter, and drainage from Nine Mile Rd to Shillingford Dr and two (2) lane from Shillingford Dr to Creighton Rd. The SERP[1] has been completed, and an EA[2] will be submitted in early 2013. Engineering is approximately 90% complete with final drawings anticipated by March 2013. Funding for the ROW acquisition and construction has been secured. ROW acquisition is anticipated to start by 2013 and construction to start in 2015.
Laburnum Avenue	Richmond City Line	Carolina Avenue	This project consists of a six (6) lane divided roadway with turn lanes. This project has been placed on hold, and the construction date is unknown.
Meadow Road Bridge	Over Boar Swamp Creek east of Eberhard Pond	Over Boar Swamp Creek east of Eberhard Pond	County Staff is evaluating option of replacing structure in kind or providing maintenance to existing facility. Project is on hold and waiting for funding.
Sadler Road – Phase I	Dominion Boulevard	Sadler Grove Road	This project consists of a two (2) lane undivided road with curb and gutter and drainage from Dominion Blvd to Sadler Grove Rd. Engineering design is underway. Construction is anticipated to be completed in 2016 pending funding
Seven Hills Boulevard	Laburnum Avenue	Charles City Road	This project consists of a four (4) lane divided road that will extend and tie into Charles City Road. Project has been placed on hold.
Three Chopt Road	Barrington Hills Drive	Gaskins Road	This project consists of a four (4) lane divided roadway. Design is underway with construction anticipated in 2016.

[1] SERP - (State Environmental Review Process). A required 90 to 130 day process done before engineering can start or approval to proceed on VDOT or Federal Aid projects can be obtained.
[2] EA – Environmental Assessment – National Environmental Protection Agency (NEPA) document.
[3] The Updates for all State Highway Projects are obtained from the VDOT – Ashland Residency.

STATUS REPORT ON MAJOR ROAD IMPROVEMENT PROJECTS LOCATED IN HENRICO COUNTY
(County and State Projects)
November 2012

State Highway Projects [3]			
ROAD NAME	**FROM**	**TO**	**COMMENTS**
Capital Trail	Charles City County Line	City of Richmond Line	This project consists of a pedestrian trail linking the City of Williamsburg with the City of Richmond. Henrico County's portion consists of two phases: New Market Phase (between VCU's Rice Center for Environmental Life Sciences and Four Mile Creek Park) and Varina Phase (from City line to Longbridge Rd). (1) Varina Phase - Engineering is underway and is expected to be complete by 2014. (2) New Market Heights Phase - Design/Builder was issued Notice to Proceed on July 12, 2012. Trail design is underway. Construction is expected to begin in late 2012 with an estimated project completion date in late 2013.
Huguenot Bridge			This project consists of a replacement bridge with two (2) 12-foot lanes and 10-foot shoulders with 5-foot sidewalks. Phase I of construction was completed in June 2012 allowing traffic to be moved from the old bridge onto the new bridge with a single lane in each direction. Demolition of the old bridge and construction of Phase II is underway with completion anticipated in the Summer of 2013.
I-95	Lombardy Street (City of Richmond)	Upham Brook (near US 301 interchange)	This project consists of improvements to 11 bridges along I-95 in 6 phases. Construction is underway with anticipated completion in 2014.
Richmond/ Henrico Turnpike	Azalea Avenue	Hanover County Line	This project consists of a four (4) lane divided road with turn lanes. The ROW acquisition is still waiting for VDOT approval. VDOT will administer construction of this project. Project is on hold due to lack of funding.
US Route 1 (Brook Road)	Parham Road	Villa Park Drive	This project consists of a new lane, drainage improvements, new sidewalk, and dual left turn lanes (Parham Rd intersection). Construction is underway. Anticipated that project will not finish on time and will be late since contract completion date was November 20, 2012.

[1] SERP - (State Environmental Review Process). A required 90 to 130 day process done before engineering can start or approval to proceed on VDOT or Federal Aid projects can be obtained.
[2] EA – Environmental Assessment – National Environmental Protection Agency (NEPA) document.
[3] The Updates for all State Highway Projects are obtained from the VDOT – Ashland Residency.